




Sound Insulation Testing



Dragonfly Acoustics advise completing the checklist below prior to undertaking Sound Insulation tests at your site. If the answer to all the checklist questions is 'Yes' then testing can be completed at your site. It may still be possible to conduct Sound Insulation tests at your site despite answering 'No' on the checklist, however, please contact us for advice.

Sound Insulation Testing Checklist

Yes No

1. Windows are complete and all locks are in place to permit the windows to be fully closed.
2. Window trickle vents are fitted and can be closed, or the openings can be temporarily blocked up.
3. All external and internal room doors are fitted and can be fully closed or temporarily sealed up.
4. All electrical and other sockets on the party wall are fitted, where required.
5. All floor and ceiling surfaces are complete and free of debris.
6. All cornices and skirting boards are in place.
7. Floor finishes (such as carpets or timber laminates) have not been fitted in rooms where the party floors are to be tested, or if fitted can be easily turned back.
8. 240 volt electrical power and lighting is available in all of the rooms to be tested.
9. All site staff have been made aware of the requirement for no noise during the tests.

